

<b>CENTRAL STREET BRIDGE PROJECT</b>	
<b>Description</b>	<b>Est. Finish Date</b>
Form and pour Abutment A (Bristol)	8-May-08
Form and pour Abutment B (New Hampton)	17-Jun-08
Backfill Abutment A	9-Jul-08
Backfill Abutment B	20-Jun-08
Form & pour backwall @ Abut A	25-Jul-08
Form & pour backwall @ Abut B	10-Jul-08
Backfill backwalls A & B	1-Aug-08
Install bearings	4-Aug-08
Set steel and torque	25-Aug-08
Form deck	15-Sep-08
Pour deck	30-Sep-08
Install granite curb	8-Oct-08
Form and pour curbs and sidewalk	20-Oct-08
Install guardrail	27-Oct-08
Install bridge rail	3-Nov-08
Remove deck forms	24-Nov-08
Pave deck and approaches	1-Dec-08
Paint lines	3-Dec-08
Open new bridge	4-Dec-08